

# Completion Report

|    |                                        |                                                                                                                                     |        |              |
|----|----------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------|--------|--------------|
| 1  | Name of Work                           | Improvements to drains and Providing Asphaltting to roads at Bhuvaneshwari Nagara 8th Main and Surrounding in Bagalagute ward No 14 |        |              |
| 2  | Sanctioned Estimate No.& Date          | T.S No.SE/DZ/TS/123/21-22, Dt.22.06.2021                                                                                            |        |              |
| 3  | Head of Account which is Chargeable    | P-3702                                                                                                                              |        |              |
| 4  | Enstrument Order No. & Date            | EE/DD/WO/81/21-22, Dt.19.01.2022                                                                                                    |        |              |
| 5  | Name of Contractor                     | Shivalingaiah Satish                                                                                                                |        |              |
| 6a | Time Stipulated for Completion of work | 120 days                                                                                                                            |        |              |
| b  | Delay in execution of work             | -                                                                                                                                   |        |              |
| 7  | Measurement recorded in MB             | MB 4881                                                                                                                             |        |              |
|    | Page No                                | 488040 to 488043                                                                                                                    |        |              |
| 8  | check Measurment of the Asst           | 13-05-2022                                                                                                                          |        |              |
|    | Exe. Eng./ Exe.Eng. On                 | -                                                                                                                                   |        |              |
| 9  | Name of the Office / Official          | Asst.Executive Engineer<br>T.Dasarahalli Sub Division                                                                               |        |              |
|    | incharge of the work                   |                                                                                                                                     |        |              |
| 10 | a)Assistant Engineer                   | Venkateshappa                                                                                                                       |        |              |
|    | b) Asst. Exe. Engineer                 | Ranganath B R                                                                                                                       |        |              |
|    | Sanctioned Estimate amount             | Amount claims as per actually vide as per bills                                                                                     | Excess | Savings (Rs) |
|    | 100 Lakhs                              | 9416739-00                                                                                                                          | -      | 583261-00    |

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER  
Ward No.14

EXECUTIVE ENGINEER  
Bruhat Bangalore Mahanagara Palike  
Dasarahalli Division Bangalore-73

ASSISTANT EXECUTIVE ENGINEER  
DASARAHALLI SUB-DIVISION  
BANGLORE